

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24	1/31	
0		Programatic Plan of BFP	2048 days?	Fri 1/1/16	Mon 2/12/24									
1		Pre signing Phase	196 days?	Fri 1/1/16	Wed 10/12/16									
2		1. Preparation Phase	147 days?	Fri 1/1/16	Tue 8/2/16									
3	✓	1.1. Agreement with Development partners	7 days	Fri 1/1/16	Tue 1/12/16									
4	✓	1.2. Signing MoU	3 days	Thu 1/21/16	Mon 1/25/16									
5	✓	1.3. Call for regions to provide study and design documents	14 days	Wed 2/17/16	Mon 3/7/16									
6	✓	1.4. Pre-appraisal the submitted S&D documents	15 days	Tue 4/19/16	Wed 5/11/16									
7	✓	1.5. Finalizing the selection of 40 Projects	25 days	Fri 6/10/16	Fri 7/15/16									
8	✓	1.6. Kick-off Meeting with regions	1 day?	Tue 8/2/16	Tue 8/2/16									
9		Completing Preparation phase	0 days	Fri 1/1/16	Fri 1/1/16								◆ 1/1	
10		2. Finalizing Preparation phase	196 days?	Fri 1/1/16	Wed 10/12/16									
11	✓	2.1. Approval of the 4 Y PP& Revision	7 days	Wed 8/17/16	Thu 8/25/16									
12	✓	2.2. Approval of the AICS AP (Capacity Building)	1 day?	Fri 8/5/16	Fri 8/5/16									
13	✓	2.3. WRDF Staff recruitment	19 days	Wed 8/17/16	Tue 9/13/16									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	◆
Milestone	◆	Duration-only		Deadline	↓
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone	◆	Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
14			2.3.1. Elaboration of the job descriptions for the WRDF staff/ additional staff	7 days	Wed 8/17/16	Thu 8/25/16								
15			2.3.2. Publication of the vacancy offers	1 day	Fri 8/26/16	Fri 8/26/16								
16			2.3.3. Recruitment of WRDF staff	2 days	Mon 9/5/16	Tue 9/6/16								
17			2.3.4. Additional staff at WRDF in place	1 day	Tue 9/13/16	Tue 9/13/16								
18			2.4. WRDF Office equipment	24 days	Wed 8/10/16	Tue 9/13/16								
19			2.4.1. Preparation of Bid documents	7 days	Wed 8/10/16	Thu 8/18/16								
20			2.4.2.Tender advertisement	10 days	Fri 8/19/16	Fri 9/2/16								
21			2.4.3. Evaluation process and award	5 days	Mon 9/5/16	Fri 9/9/16								
22			2.4.4. Purchase order & deliver	2 days	Mon 9/12/16	Tue 9/13/16								
23			2.5. RWBs staff recruitment	196 days?	Fri 1/1/16	Wed 10/12/16								
24			2.5.1. Prioritization of regions and draft MoU between WRDF and RWB	1 day?	Thu 10/6/16	Thu 10/6/16								
25			2.5.2. Elaboration of the job descriptions for the RBWs	1 day?	Fri 10/7/16	Fri 10/7/16								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
26	✓	2.5.3. Publication of the vacancy offers	1 day?	Mon 10/10/16	Mon 10/10/16									
27	✓	2.5.4. Recruitment of RWBs staff	1 day?	Tue 10/11/16	Tue 10/11/16									
28	✓	2.5.5. Additional staff at RWBs in place	1 day?	Wed 10/12/16	Wed 10/12/16									
29		Completing pre signing phase	0 days	Fri 1/1/16	Fri 1/1/16							◆	1/1	
30		After Signing Phase	2048 days	Fri 1/1/16	Mon 2/12/24									
31		3. Pre-Implementation phase	496 days	Wed 2/1/17	Mon 1/21/19									
96		4. Implementation Phase	2048 days	Fri 1/1/16	Mon 2/12/24									
97	✓	4.1. Consultancy Deployment and Review of S&D documents	779 days	Tue 9/5/17	Thu 10/8/20									
548		Completing Consultancy deployment and Review of S&D	0 days	Fri 1/1/16	Fri 1/1/16							◆	1/1	
549		4.2. Borehole Works Deployment and Drilling	706 days	Thu 10/11/18	Wed 7/28/21									
873		Completing Deployment of BH firm and drilling of BH	0 days	Fri 1/1/16	Fri 1/1/16							◆	1/1	
874		4.3. Civil Works deployment and CW Construction	1689 days	Wed 6/7/17	Mon 2/12/24									

Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	◆
	Milestone	◆	Duration-only		Deadline	↓
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone	◆	Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
875		4.3.1. Oromia Region	1645 days	Mon 6/26/17	Fri 12/29/23									
876		4.3.1.1. Fitcha Project	520 days	Mon 6/26/17	Thu 7/18/19									
877		CW Deployment Process	95 days	Mon 6/26/17	Wed 11/8/17									
883		CW Construction	425 days	Thu 11/9/17	Thu 7/18/19									
887		4.3.1.2. Gerbe Guracha Project	520 days	Mon 6/26/17	Thu 7/18/19									
888		CW Deployment Process	95 days	Mon 6/26/17	Wed 11/8/17									
894		CW Construction	425 days	Thu 11/9/17	Thu 7/18/19									
898		4.3.1.3. Holeta Project	520 days	Mon 6/26/17	Thu 7/18/19									
899		CW Deployment Process	95 days	Mon 6/26/17	Wed 11/8/17									
905		CW Construction	425 days	Thu 11/9/17	Thu 7/18/19									
909		4.3.1.4. Dembidolo project	1305 days	Mon 6/26/17	Thu 8/25/22									
910		CW Deployment Process	95 days	Mon 6/26/17	Wed 11/8/17									
916		CW Construction	1210 days	Thu 11/9/17	Thu 8/25/22									
920		4.3.1.5. Dodola Project	725 days	Fri 1/3/20	Thu 11/17/22									
921		CW Deployment Process	95 days	Fri 1/3/20	Fri 5/22/20									
922		1. Preparation of TOF	10 days	Fri 1/3/20	Mon 1/20/20									
923		2. Develop and post	15 days	Tue 1/21/20	Tue 2/11/20									
924		3. Develop, on air po	30 days	Wed 2/12/20	Tue 3/24/20									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
925	✓	→	4. Selecting and Evalu	30 days	Wed 3/25/20	Fri 5/8/20								
926	✓	→	5. Finalizing evaluatic	10 days	Mon 5/11/20	Fri 5/22/20								
927		→	CW Construction	630 days	Mon 5/25/20	Thu 11/17/22								
928	✓	→	Mobilization, Comme	30 days	Mon 5/25/20	Mon 7/6/20								
929		→	Finalizing All CW Con	570 days	Tue 7/7/20	Thu 10/6/22								
930		→	Testing and Commisi	30 days	Fri 10/7/22	Thu 11/17/22								
931		→	4.3.1.6. Seka Project	605 days	Fri 8/21/20	Tue 1/10/23								
932	✓	→	CW Deployment Process	95 days	Fri 8/21/20	Mon 1/4/21								
933	✓	→	1. Preparation of TOI	10 days	Fri 8/21/20	Fri 9/4/20								
934	✓	→	2. Develop and post	15 days	Mon 9/7/20	Mon 9/28/20								
935	✓	→	3. Develop, on air po	30 days	Tue 9/29/20	Mon 11/9/20								
936	✓	→	4. Selecting and Evalu	30 days	Tue 11/10/20	Mon 12/21/20								
937	✓	→	5. Finalizing evaluatic	10 days	Tue 12/22/20	Mon 1/4/21								
938		→	CW Construction	510 days	Tue 1/5/21	Tue 1/10/23								
939	✓	→	Mobilization, Comme	30 days	Tue 1/5/21	Thu 2/18/21								
940		→	Finalizing All CW Con	450 days	Fri 2/19/21	Tue 11/29/22								
941		→	Testing and Commisi	30 days	Wed 11/30/22	Tue 1/10/23								
942		→	4.3.1.7. Arboye Project	520 days	Mon 8/31/20	Tue 9/20/22								
943	✓	→	CW Deployment Process	95 days	Mon 8/31/20	Wed 1/13/21								
944	✓	→	1. Preparation of TOI	10 days	Mon 8/31/20	Mon 9/14/20								
945	✓	→	2. Develop and post	15 days	Tue 9/15/20	Tue 10/6/20								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January								
						12/13	12/20	12/27	1/3	1/10	1/17	1/24	1/31	
946	✓	→	3. Develop, on air po	30 days	Wed 10/7/20	Tue 11/17/20								
947	✓	→	4. Selecting and Eval	30 days	Wed 11/18/20	Tue 12/29/20								
948	✓	→	5. Finalizing evaluatic	10 days	Wed 12/30/20	Wed 1/13/21								
949		→	CW Construction	425 days	Thu 1/14/21	Tue 9/20/22								
950	📅	→	Mobilization, Comm	30 days	Thu 1/14/21	Fri 2/26/21								
951		→	Finalizing All CW Con	365 days	Mon 3/1/21	Mon 8/8/22								
952		→	Testing and Commisi	30 days	Tue 8/9/22	Tue 9/20/22								
953		→	4.3.1.8. Sagure Project	520 days	Mon 8/31/20	Tue 9/20/22								
954	✓	→	CW Deployment Process	95 days	Mon 8/31/20	Wed 1/13/21								
955	✓	→	1. Preparation of TOF	10 days	Mon 8/31/20	Mon 9/14/20								
956	✓	→	2. Develop and post	15 days	Tue 9/15/20	Tue 10/6/20								
957	✓	→	3. Develop, on air po	30 days	Wed 10/7/20	Tue 11/17/20								
958	✓	→	4. Selecting and Eval	30 days	Wed 11/18/20	Tue 12/29/20								
959	✓	→	5. Finalizing evaluatic	10 days	Wed 12/30/20	Wed 1/13/21								
960		→	CW Construction	425 days	Thu 1/14/21	Tue 9/20/22								
961	📅	→	Mobilization, Comm	30 days	Thu 1/14/21	Fri 2/26/21								
962		→	Finalizing All CW Con	365 days	Mon 3/1/21	Mon 8/8/22								
963		→	Testing and Commisi	30 days	Tue 8/9/22	Tue 9/20/22								
964		→	4.3.1.9. Debre Tsige Project	520 days	Mon 8/31/20	Tue 9/20/22								
965	✓	→	CW Deployment Process	95 days	Mon 8/31/20	Wed 1/13/21								
966	✓	→	1. Preparation of TOF	10 days	Mon 8/31/20	Mon 9/14/20								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
967	✓	→	2. Develop and post	15 days	Tue 9/15/20	Tue 10/6/20								
968	✓	→	3. Develop, on air po	30 days	Wed 10/7/20	Tue 11/17/20								
969	✓	→	4. Selecting and Eval	30 days	Wed 11/18/20	Tue 12/29/20								
970	✓	→	5. Finalizing evaluatic	10 days	Wed 12/30/20	Wed 1/13/21								
971		→	CW Construction	425 days	Thu 1/14/21	Tue 9/20/22								
972	📅	→	Mobilization, Comm	30 days	Thu 1/14/21	Fri 2/26/21								
973		→	Finalizing All CW Con	365 days	Mon 3/1/21	Mon 8/8/22								
974		→	Testing and Commisi	30 days	Tue 8/9/22	Tue 9/20/22								
975		→	4.3.1.10. Ejere Project	520 days	Wed 9/16/20	Thu 10/6/22								
976	✓	→	CW Deployment Process	95 days	Wed 9/16/20	Fri 1/29/21								
977	✓	→	1. Preparation of TOF	10 days	Wed 9/16/20	Wed 9/30/20								
978	✓	→	2. Develop and post	15 days	Thu 10/1/20	Wed 10/21/20								
979	✓	→	3. Develop, on air po	30 days	Thu 10/22/20	Wed 12/2/20								
980	✓	→	4. Selecting and Eval	30 days	Thu 12/3/20	Thu 1/14/21								
981	✓	→	5. Finalizing evaluatic	10 days	Fri 1/15/21	Fri 1/29/21								
982		→	CW Construction	425 days	Mon 2/1/21	Thu 10/6/22								
983	📅	→	Mobilization, Comm	30 days	Mon 2/1/21	Mon 3/15/21								
984		→	Finalizing All CW Con	365 days	Tue 3/16/21	Tue 8/23/22								
985		→	Testing and Commisi	30 days	Wed 8/24/22	Thu 10/6/22								
986		→	4.3.1.11. Awash Melka Kuntire Project	520 days	Wed 4/21/21	Mon 5/15/23								
987	✓	→	CW Deployment Process	95 days	Wed 4/21/21	Mon 9/6/21								

Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
988	✓	→	1. Preparation of TOF	10 days	Wed 4/21/21	Wed 5/5/21								
989	✓	→	2. Develop and post	15 days	Fri 5/7/21	Thu 5/27/21								
990	✓	→	3. Develop, on air po	30 days	Fri 5/28/21	Fri 7/9/21								
991	✓	→	4. Selecting and Eval	30 days	Mon 7/12/21	Fri 8/20/21								
992	✓	→	5. Finalizing evaluatic	10 days	Mon 8/23/21	Mon 9/6/21								
993		→	CW Construction	425 days	Tue 9/7/21	Mon 5/15/23								
994	📅	→	Mobilization, Comm	30 days	Tue 9/7/21	Tue 10/19/21								
995		→	Finalizing All CW Con	365 days	Wed 10/20/21	Wed 3/29/23								
996		→	Testing and Commisi	30 days	Thu 3/30/23	Mon 5/15/23								
997		→	4.3.1.12. Adaba Project	520 days	Wed 5/12/21	Thu 6/1/23								
998	✓	→	CW Deployment Process	95 days	Wed 5/12/21	Thu 9/23/21								
999	✓	→	1. Preparation of TOF	10 days	Wed 5/12/21	Tue 5/25/21								
1000	✓	→	2. Develop and post	15 days	Wed 5/26/21	Tue 6/15/21								
1001	✓	→	3. Develop, on air po	30 days	Wed 6/16/21	Wed 7/28/21								
1002	✓	→	4. Selecting and Eval	30 days	Thu 7/29/21	Thu 9/9/21								
1003	✓	→	5. Finalizing evaluatic	10 days	Fri 9/10/21	Thu 9/23/21								
1004		→	CW Construction	425 days	Fri 9/24/21	Thu 6/1/23								
1005	📅	→	Mobilization, Comm	30 days	Fri 9/24/21	Fri 11/5/21								
1006		→	Finalizing All CW Con	365 days	Mon 11/8/21	Mon 4/17/23								
1007		→	Testing and Commisi	30 days	Tue 4/18/23	Thu 6/1/23								
1008		→	4.3.1.13. Kumbabe Project	520 days	Wed 9/2/20	Thu 9/22/22								

Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1009	✓	➔	CW Deployment Process	95 days	Wed 9/2/20	Fri 1/15/21								
1010	✓	➔	1. Preparation of TOF	10 days	Wed 9/2/20	Wed 9/16/20								
1011	✓	➔	2. Develop and post	15 days	Thu 9/17/20	Thu 10/8/20								
1012	✓	➔	3. Develop, on air po	30 days	Fri 10/9/20	Thu 11/19/20								
1013	✓	➔	4. Selecting and Eval	30 days	Fri 11/20/20	Thu 12/31/20								
1014	✓	➔	5. Finalizing evaluatic	10 days	Fri 1/1/21	Fri 1/15/21								
1015		➔	CW Construction	425 days	Mon 1/18/21	Thu 9/22/22								
1016	📅	➔	Mobilization, Comm	30 days	Mon 1/18/21	Tue 3/2/21								
1017		➔	Finalizing All CW Con	365 days	Wed 3/3/21	Wed 8/10/22								
1018		➔	Testing and Commisi	30 days	Thu 8/11/22	Thu 9/22/22								
1019		➔	4.3.1.14. Hojadure Project	520 days	Fri 11/27/20	Fri 12/16/22								
1020	✓	➔	CW Deployment Process	95 days	Fri 11/27/20	Tue 4/13/21								
1021	✓	➔	1. Preparation of TOF	10 days	Fri 11/27/20	Thu 12/10/20								
1022	✓	➔	2. Develop and post	15 days	Fri 12/11/20	Thu 12/31/20								
1023	✓	➔	3. Develop, on air po	30 days	Fri 1/1/21	Tue 2/16/21								
1024	✓	➔	4. Selecting and Eval	30 days	Wed 2/17/21	Tue 3/30/21								
1025	✓	➔	5. Finalizing evaluatic	10 days	Wed 3/31/21	Tue 4/13/21								
1026		➔	CW Construction	425 days	Wed 4/14/21	Fri 12/16/22								
1027	📅	➔	Mobilization, Comm	30 days	Wed 4/14/21	Thu 5/27/21								
1028		➔	Finalizing All CW Con	365 days	Fri 5/28/21	Fri 11/4/22								
1029		➔	Testing and Commisi	30 days	Mon 11/7/22	Fri 12/16/22								

Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January								
						12/13	12/20	12/27	1/3	1/10	1/17	1/24	1/31	
1030		4.3.1.15. Kombolcha Project	508 days	Mon 12/27/21	Fri 12/29/23									
1031		CW Deployment Process	95 days	Mon 12/27/21	Fri 5/13/22									
1032		1. Preparation of TOF	10 days	Mon 12/27/21	Fri 1/7/22									
1033		2. Develop and post	15 days	Mon 1/10/22	Wed 2/2/22									
1034		3. Develop, on air po	30 days	Thu 2/3/22	Wed 3/16/22									
1035		4. Selecting and Eval	30 days	Thu 3/17/22	Wed 4/27/22									
1036		5. Finalizing evaluatic	10 days	Thu 4/28/22	Fri 5/13/22									
1037		CW Construction	413 days	Mon 5/16/22	Fri 12/29/23									
1038		Mobilization, Comm	30 days	Mon 5/16/22	Fri 6/24/22									
1039		Finalizing All CW Con	353 days	Mon 6/27/22	Fri 11/17/23									
1040		Testing and Commisi	30 days	Mon 11/20/23	Fri 12/29/23									
1041		4.3.1.16. Tullu Milki Project	520 days	Wed 10/27/21	Thu 11/16/23									
1042		CW Deployment Process	95 days	Wed 10/27/21	Fri 3/11/22									
1043		1. Preparation of TOF	10 days	Wed 10/27/21	Tue 11/9/21									
1044		2. Develop and post	15 days	Wed 11/10/21	Tue 11/30/21									
1045		3. Develop, on air po	30 days	Wed 12/1/21	Tue 1/11/22									
1046		4. Selecting and Eval	30 days	Wed 1/12/22	Fri 2/25/22									
1047		5. Finalizing evaluatic	10 days	Mon 2/28/22	Fri 3/11/22									
1048		CW Construction	425 days	Mon 3/14/22	Thu 11/16/23									
1049		Mobilization, Comm	30 days	Mon 3/14/22	Fri 4/22/22									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1050		Finalizing All CW Con	365 days	Mon 4/25/22	Thu 10/5/23									
1051		Testing and Commisi	30 days	Fri 10/6/23	Thu 11/16/23									
1052		4.3.1.17. Sheki Project	487 days	Thu 1/27/22	Fri 12/29/23									
1053	✓	CW Deployment Process	95 days	Thu 1/27/22	Mon 6/13/22									
1054	✓	1. Preparation of TOF	10 days	Thu 1/27/22	Thu 2/10/22									
1055	✓	2. Develop and post	15 days	Fri 2/11/22	Thu 3/3/22									
1056	✓	3. Develop, on air po	30 days	Fri 3/4/22	Thu 4/14/22									
1057	✓	4. Selecting and Eval	30 days	Fri 4/15/22	Mon 5/30/22									
1058	✓	5. Finalizing evaluatic	10 days	Tue 5/31/22	Mon 6/13/22									
1059		CW Construction	392 days	Tue 6/14/22	Fri 12/29/23									
1060		Mobilization, Comm	30 days	Tue 6/14/22	Tue 7/26/22									
1061		Finalizing All CW Con	340 days	Wed 7/27/22	Wed 11/29/23									
1062		Testing and Commisi	22 days	Thu 11/30/23	Fri 12/29/23									
1063		4.3.1.18. Billa Project	465 days	Tue 3/1/22	Fri 12/29/23									
1064	✓	CW Deployment Process	95 days	Tue 3/1/22	Thu 7/14/22									
1065	✓	1. Preparation of TOF	10 days	Tue 3/1/22	Mon 3/14/22									
1066	✓	2. Develop and post	15 days	Tue 3/15/22	Mon 4/4/22									
1067	✓	3. Develop, on air po	30 days	Tue 4/5/22	Wed 5/18/22									
1068	✓	4. Selecting and Eval	30 days	Thu 5/19/22	Wed 6/29/22									
1069	✓	5. Finalizing evaluatic	10 days	Thu 6/30/22	Thu 7/14/22									
1070		CW Construction	370 days	Fri 7/15/22	Fri 12/29/23									
1071		Mobilization, Comm	30 days	Fri 7/15/22	Thu 8/25/22									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1072		Finalizing All CW Con	320 days	Fri 8/26/22	Fri 12/1/23									
1073		Testing and Commisi	20 days	Mon 12/4/23	Fri 12/29/23									
1074		4.3.1.19. Arjo Project	359 days	Mon 8/1/22	Fri 12/29/23									
1075		CW Deployment Process	95 days	Mon 8/1/22	Tue 12/13/22									
1076		1. Preparation of TOF	10 days	Mon 8/1/22	Fri 8/12/22									
1077		2. Develop and post	15 days	Mon 8/15/22	Mon 9/5/22									
1078		3. Develop, on air po	30 days	Tue 9/6/22	Tue 10/18/22									
1079		4. Selecting and Evalu	30 days	Wed 10/19/22	Tue 11/29/22									
1080		5. Finalizing evaluatic	10 days	Wed 11/30/22	Tue 12/13/22									
1081		CW Construction	264 days	Wed 12/14/22	Fri 12/29/23									
1082		Mobilization, Comm	10 days	Wed 12/14/22	Tue 12/27/22									
1083		Finalizing All CW Con	239 days	Wed 12/28/22	Fri 12/8/23									
1084		Testing and Commisi	15 days	Mon 12/11/23	Fri 12/29/23									
1085		4.3.1.20. Methara Project	407 days	Tue 5/24/22	Fri 12/29/23									
1086		CW Deployment Process	95 days	Tue 5/24/22	Thu 10/6/22									
1087		1. Preparation of TOF	10 days	Tue 5/24/22	Mon 6/6/22									
1088		2. Develop and post	15 days	Tue 6/7/22	Mon 6/27/22									
1089		3. Develop, on air po	30 days	Tue 6/28/22	Tue 8/9/22									
1090		4. Selecting and Evalu	30 days	Wed 8/10/22	Wed 9/21/22									
1091		5. Finalizing evaluatic	10 days	Thu 9/22/22	Thu 10/6/22									
1092		CW Construction	312 days	Fri 10/7/22	Fri 12/29/23									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1093		Mobilization, Comm	10 days	Fri 10/7/22	Thu 10/20/22									
1094		Finalizing All CW Con	292 days	Fri 10/21/22	Fri 12/15/23									
1095		Testing and Commisi	10 days	Mon 12/18/23	Fri 12/29/23									
1096		4.3.2. SNNP Region	1630 days	Wed 8/30/17	Mon 2/12/24									
1097		4.3.2.1. Sodo Project	520 days	Wed 8/30/17	Mon 9/23/19									
1098		CW Deployment Process	95 days	Wed 8/30/17	Thu 1/11/18									
1099		1. Preparation of TOF	10 days	Wed 8/30/17	Wed 9/13/17									
1100		2. Develop and post	15 days	Thu 9/14/17	Thu 10/5/17									
1101		3. Develop, on air po	30 days	Fri 10/6/17	Thu 11/16/17									
1102		4. Selecting and Eval	30 days	Fri 11/17/17	Thu 12/28/17									
1103		5. Finalizing evaluatic	10 days	Fri 12/29/17	Thu 1/11/18									
1104		CW Construction	425 days	Mon 1/15/18	Mon 9/23/19									
1105		Mobilization, Comm	30 days	Mon 1/15/18	Tue 2/27/18									
1106		Finalizing All CW Con	365 days	Wed 2/28/18	Fri 8/9/19									
1107		Testing and Commisi	30 days	Mon 8/12/19	Mon 9/23/19									
1108		4.3.2.2. Kawakoto Project	520 days	Fri 8/30/19	Tue 9/21/21									
1109		CW Deployment Process	95 days	Fri 8/30/19	Tue 1/14/20									
1110		1. Preparation of TOF	10 days	Fri 8/30/19	Fri 9/13/19									
1111		2. Develop and post	15 days	Mon 9/16/19	Mon 10/7/19									
1112		3. Develop, on air po	30 days	Tue 10/8/19	Mon 11/18/19									
1113		4. Selecting and Eval	30 days	Tue 11/19/19	Mon 12/30/19									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1114	✓	→	5. Finalizing evaluatic	10 days	Tue 12/31/19	Tue 1/14/20								
1115		→	CW Construction	425 days	Thu 1/16/20	Tue 9/21/21								
1116	📅	→	Mobilization, Comm	30 days	Thu 1/16/20	Thu 2/27/20								
1117		→	Finalizing All CW Con	365 days	Fri 2/28/20	Mon 8/9/21								
1118		→	Testing and Commisi	30 days	Tue 8/10/21	Tue 9/21/21								
1119		→	4.3.2.3. Gedeb Project	520 days	Fri 7/30/21	Mon 8/21/23								
1120	✓	→	CW Deployment Process	95 days	Fri 7/30/21	Mon 12/13/21								
1121	✓	→	1. Preparation of TOF	10 days	Fri 7/30/21	Thu 8/12/21								
1122	✓	→	2. Develop and post	15 days	Fri 8/13/21	Fri 9/3/21								
1123	✓	→	3. Develop, on air po	30 days	Mon 9/6/21	Mon 10/18/21								
1124	✓	→	4. Selecting and Eval	30 days	Tue 10/19/21	Mon 11/29/21								
1125	✓	→	5. Finalizing evaluatic	10 days	Tue 11/30/21	Mon 12/13/21								
1126		→	CW Construction	425 days	Tue 12/14/21	Mon 8/21/23								
1127	📅	→	Mobilization, Comm	30 days	Tue 12/14/21	Wed 1/26/22								
1128		→	Finalizing All CW Con	365 days	Thu 1/27/22	Mon 7/10/23								
1129		→	Testing and Commisi	30 days	Tue 7/11/23	Mon 8/21/23								
1130		→	4.3.2.4. Dalocha Project	520 days	Fri 5/7/21	Mon 5/29/23								
1131	✓	→	CW Deployment Process	95 days	Fri 5/7/21	Mon 9/20/21								
1132	✓	→	1. Preparation of TOF	10 days	Fri 5/7/21	Thu 5/20/21								
1133	✓	→	2. Develop and post	15 days	Fri 5/21/21	Thu 6/10/21								
1134	✓	→	3. Develop, on air po	30 days	Fri 6/11/21	Fri 7/23/21								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1135	✓	→	4. Selecting and Evalu	30 days	Mon 7/26/21	Mon 9/6/21								
1136	✓	→	5. Finalizing evaluatic	10 days	Tue 9/7/21	Mon 9/20/21								
1137		→	CW Construction	425 days	Tue 9/21/21	Mon 5/29/23								
1138	📅	→	Mobilization, Comm	30 days	Tue 9/21/21	Tue 11/2/21								
1139		→	Finalizing All CW Con	365 days	Wed 11/3/21	Wed 4/12/23								
1140		→	Testing and Commisi	30 days	Thu 4/13/23	Mon 5/29/23								
1141		→	4.3.2.5. Shanto Project	520 days	Mon 5/10/21	Tue 5/30/23								
1142	✓	→	CW Deployment Process	95 days	Mon 5/10/21	Tue 9/21/21								
1143	✓	→	1. Preparation of TOF	10 days	Mon 5/10/21	Fri 5/21/21								
1144	✓	→	2. Develop and post	15 days	Mon 5/24/21	Fri 6/11/21								
1145	✓	→	3. Develop, on air po	30 days	Mon 6/14/21	Mon 7/26/21								
1146	✓	→	4. Selecting and Evalu	30 days	Tue 7/27/21	Tue 9/7/21								
1147	✓	→	5. Finalizing evaluatic	10 days	Wed 9/8/21	Tue 9/21/21								
1148		→	CW Construction	425 days	Wed 9/22/21	Tue 5/30/23								
1149	📅	→	Mobilization, Comm	30 days	Wed 9/22/21	Wed 11/3/21								
1150		→	Finalizing All CW Con	365 days	Thu 11/4/21	Thu 4/13/23								
1151		→	Testing and Commisi	30 days	Fri 4/14/23	Tue 5/30/23								
1152		→	4.3.2.6. Shone Project	520 days	Wed 5/26/21	Thu 6/15/23								
1153	✓	→	CW Deployment Process	95 days	Wed 5/26/21	Fri 10/8/21								
1154	✓	→	1. Preparation of TOF	10 days	Wed 5/26/21	Tue 6/8/21								
1155	✓	→	2. Develop and post	15 days	Wed 6/9/21	Tue 6/29/21								
1156	✓	→	3. Develop, on air po	30 days	Wed 6/30/21	Wed 8/11/21								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1157	✓		4. Selecting and Evalu	30 days	Thu 8/12/21	Thu 9/23/21								
1158	✓		5. Finalizing evaluatic	10 days	Fri 9/24/21	Fri 10/8/21								
1159			CW Construction	425 days	Mon 10/11/21	Thu 6/15/23								
1160			Mobilization, Comme	30 days	Mon 10/11/21	Fri 11/19/21								
1161			Finalizing All CW Con	365 days	Mon 11/22/21	Wed 5/3/23								
1162			Testing and Commisi	30 days	Fri 5/5/23	Thu 6/15/23								
1163			4.3.2.7. Shinshicho Project	520 days	Fri 7/30/21	Mon 8/21/23								
1164	✓		CW Deployment Process	95 days	Fri 7/30/21	Mon 12/13/21								
1165	✓		1. Preparation of TOI	10 days	Fri 7/30/21	Thu 8/12/21								
1166	✓		2. Develop and post	15 days	Fri 8/13/21	Fri 9/3/21								
1167	✓		3. Develop, on air po	30 days	Mon 9/6/21	Mon 10/18/21								
1168	✓		4. Selecting and Evalu	30 days	Tue 10/19/21	Mon 11/29/21								
1169	✓		5. Finalizing evaluatic	10 days	Tue 11/30/21	Mon 12/13/21								
1170			CW Construction	425 days	Tue 12/14/21	Mon 8/21/23								
1171			Mobilization, Comme	30 days	Tue 12/14/21	Wed 1/26/22								
1172			Finalizing All CW Con	365 days	Thu 1/27/22	Mon 7/10/23								
1173			Testing and Commisi	30 days	Tue 7/11/23	Mon 8/21/23								
1174			4.3.2.8. Jinka Project	520 days	Thu 7/15/21	Fri 8/4/23								
1175	✓		CW Deployment Process	95 days	Thu 7/15/21	Fri 11/26/21								
1176	✓		1. Preparation of TOI	10 days	Thu 7/15/21	Wed 7/28/21								
1177	✓		2. Develop and post	15 days	Thu 7/29/21	Wed 8/18/21								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1178	✓	→	3. Develop, on air po	30 days	Thu 8/19/21	Fri 10/1/21								
1179	✓	→	4. Selecting and Eval	30 days	Mon 10/4/21	Fri 11/12/21								
1180	✓	→	5. Finalizing evaluatic	10 days	Mon 11/15/21	Fri 11/26/21								
1181		→	CW Construction	425 days	Mon 11/29/21	Fri 8/4/23								
1182	📅	→	Mobilization, Comm	30 days	Mon 11/29/21	Fri 1/7/22								
1183		→	Finalizing All CW Con	365 days	Mon 1/10/22	Thu 6/22/23								
1184		→	Testing and Commisi	30 days	Fri 6/23/23	Fri 8/4/23								
1185		→	4.3.2.9. Buee Project	520 days	Tue 8/17/21	Wed 9/6/23								
1186	✓	→	CW Deployment Process	95 days	Tue 8/17/21	Wed 12/29/21								
1187	✓	→	1. Preparation of TOF	10 days	Tue 8/17/21	Mon 8/30/21								
1188	✓	→	2. Develop and post	15 days	Tue 8/31/21	Tue 9/21/21								
1189	✓	→	3. Develop, on air po	30 days	Wed 9/22/21	Wed 11/3/21								
1190	✓	→	4. Selecting and Eval	30 days	Thu 11/4/21	Wed 12/15/21								
1191	✓	→	5. Finalizing evaluatic	10 days	Thu 12/16/21	Wed 12/29/21								
1192		→	CW Construction	425 days	Thu 12/30/21	Wed 9/6/23								
1193	📅	→	Mobilization, Comm	30 days	Thu 12/30/21	Mon 2/14/22								
1194		→	Finalizing All CW Con	365 days	Tue 2/15/22	Wed 7/26/23								
1195		→	Testing and Commisi	30 days	Thu 7/27/23	Wed 9/6/23								
1196		→	4.3.2.10. Keyafer Project	520 days	Tue 1/25/22	Mon 2/12/24								
1197	✓	→	CW Deployment Process	95 days	Tue 1/25/22	Thu 6/9/22								
1198	✓	→	1. Preparation of TOF	10 days	Tue 1/25/22	Tue 2/8/22								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January								
						12/13	12/20	12/27	1/3	1/10	1/17	1/24	1/31	
1199	✓	→	2. Develop and post	15 days	Wed 2/9/22	Tue 3/1/22								
1200	✓	→	3. Develop, on air po	30 days	Wed 3/2/22	Tue 4/12/22								
1201	✓	→	4. Selecting and Eval	30 days	Wed 4/13/22	Thu 5/26/22								
1202	✓	→	5. Finalizing evaluatic	10 days	Fri 5/27/22	Thu 6/9/22								
1203		→	CW Construction	425 days	Fri 6/10/22	Mon 2/12/24								
1204	📅	→	Mobilization, Comm	30 days	Fri 6/10/22	Fri 7/22/22								
1205		→	Finalizing All CW Con	365 days	Mon 7/25/22	Mon 1/1/24								
1206		→	Testing and Commisi	30 days	Tue 1/2/24	Mon 2/12/24								
1207		→	4.3.2.11. Kelle Project	520 days	Tue 1/25/22	Mon 2/12/24								
1208	✓	→	CW Deployment Process	95 days	Tue 1/25/22	Thu 6/9/22								
1209	✓	→	1. Preparation of TOF	10 days	Tue 1/25/22	Tue 2/8/22								
1210	✓	→	2. Develop and post	15 days	Wed 2/9/22	Tue 3/1/22								
1211	✓	→	3. Develop, on air po	30 days	Wed 3/2/22	Tue 4/12/22								
1212	✓	→	4. Selecting and Eval	30 days	Wed 4/13/22	Thu 5/26/22								
1213	✓	→	5. Finalizing evaluatic	10 days	Fri 5/27/22	Thu 6/9/22								
1214		→	CW Construction	425 days	Fri 6/10/22	Mon 2/12/24								
1215	📅	→	Mobilization, Comm	30 days	Fri 6/10/22	Fri 7/22/22								
1216		→	Finalizing All CW Con	365 days	Mon 7/25/22	Mon 1/1/24								
1217		→	Testing and Commisi	30 days	Tue 1/2/24	Mon 2/12/24								
1218		→	4.3.2.12. Zefne Project	520 days	Tue 1/11/22	Wed 1/31/24								
1219	✓	→	CW Deployment Process	95 days	Tue 1/11/22	Mon 5/30/22								
1220	✓	→	1. Preparation of TOF	10 days	Tue 1/11/22	Wed 1/26/22								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1221	✓	→	2. Develop and post	15 days	Thu 1/27/22	Thu 2/17/22								
1222	✓	→	3. Develop, on air po	30 days	Fri 2/18/22	Thu 3/31/22								
1223	✓	→	4. Selecting and Eval	30 days	Fri 4/1/22	Mon 5/16/22								
1224	✓	→	5. Finalizing evaluatic	10 days	Tue 5/17/22	Mon 5/30/22								
1225		→	CW Construction	425 days	Tue 5/31/22	Wed 1/31/24								
1226	📅	→	Mobilization, Comm	30 days	Tue 5/31/22	Tue 7/12/22								
1227		→	Finalizing All CW Con	365 days	Wed 7/13/22	Wed 12/20/23								
1228		→	Testing and Commisi	30 days	Thu 12/21/23	Wed 1/31/24								
1229		→	4.3.3. SW Ethiopia Region	1578 days	Mon 10/2/17	Fri 12/29/23								
1230		→	4.3.3.1. Bonga Project	520 days	Mon 10/2/17	Wed 10/23/19								
1231	✓	→	CW Deployment Process	95 days	Mon 10/2/17	Wed 2/14/18								
1232	✓	→	1. Preparation of TOF	10 days	Mon 10/2/17	Fri 10/13/17								
1233	✓	→	2. Develop and post	15 days	Mon 10/16/17	Fri 11/3/17								
1234	✓	→	3. Develop, on air po	30 days	Mon 11/6/17	Fri 12/15/17								
1235	✓	→	4. Selecting and Eval	30 days	Mon 12/18/17	Tue 1/30/18								
1236	✓	→	5. Finalizing evaluatic	10 days	Wed 1/31/18	Wed 2/14/18								
1237		→	CW Construction	425 days	Thu 2/15/18	Wed 10/23/19								
1238	📅	→	Mobilization, Comm	30 days	Thu 2/15/18	Wed 3/28/18								
1239		→	Finalizing All CW Con	365 days	Thu 3/29/18	Tue 9/10/19								
1240		→	Testing and Commisi	30 days	Wed 9/11/19	Wed 10/23/19								
1241		→	4.3.3.2. Gecha Project	520 days	Thu 1/28/21	Fri 2/17/23								
1242	✓	→	CW Deployment Process	95 days	Thu 1/28/21	Mon 6/14/21								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1243	✓	→	1. Preparation of TOF	10 days	Thu 1/28/21	Thu 2/11/21								
1244	✓	→	2. Develop and post	15 days	Fri 2/12/21	Thu 3/4/21								
1245	✓	→	3. Develop, on air po	30 days	Fri 3/5/21	Thu 4/15/21								
1246	✓	→	4. Selecting and Eval	30 days	Fri 4/16/21	Mon 5/31/21								
1247	✓	→	5. Finalizing evaluatic	10 days	Tue 6/1/21	Mon 6/14/21								
1248		→	CW Construction	425 days	Tue 6/15/21	Fri 2/17/23								
1249	📅	→	Mobilization, Comme	30 days	Tue 6/15/21	Tue 7/27/21								
1250		→	Finalizing All CW Con	365 days	Wed 7/28/21	Tue 1/3/23								
1251		→	Testing and Commisi	30 days	Wed 1/4/23	Fri 2/17/23								
1252		→	4.3.3.3. Wacha Project	520 days	Wed 5/12/21	Thu 6/1/23								
1253	✓	→	CW Deployment Process	95 days	Wed 5/12/21	Thu 9/23/21								
1254	✓	→	1. Preparation of TOF	10 days	Wed 5/12/21	Tue 5/25/21								
1255	✓	→	2. Develop and post	15 days	Wed 5/26/21	Tue 6/15/21								
1256	✓	→	3. Develop, on air po	30 days	Wed 6/16/21	Wed 7/28/21								
1257	✓	→	4. Selecting and Eval	30 days	Thu 7/29/21	Thu 9/9/21								
1258	✓	→	5. Finalizing evaluatic	10 days	Fri 9/10/21	Thu 9/23/21								
1259		→	CW Construction	425 days	Fri 9/24/21	Thu 6/1/23								
1260	📅	→	Mobilization, Comme	30 days	Fri 9/24/21	Fri 11/5/21								
1261		→	Finalizing All CW Con	365 days	Mon 11/8/21	Mon 4/17/23								
1262		→	Testing and Commisi	30 days	Tue 4/18/23	Thu 6/1/23								
1263		→	4.3.3.4. Yallo-lala	515 days	Thu 12/16/21	Fri 12/29/23								
1264	✓	→	CW Deployment Process	95 days	Thu 12/16/21	Tue 5/3/22								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1265	✓	→	1. Preparation of TOF	10 days	Thu 12/16/21	Wed 12/29/21								
1266	✓	→	2. Develop and post	15 days	Thu 12/30/21	Fri 1/21/22								
1267	✓	→	3. Develop, on air po	30 days	Mon 1/24/22	Mon 3/7/22								
1268	✓	→	4. Selecting and Eval	30 days	Tue 3/8/22	Mon 4/18/22								
1269	✓	→	5. Finalizing evaluatic	10 days	Tue 4/19/22	Tue 5/3/22								
1270		→	CW Construction	420 days	Wed 5/4/22	Fri 12/29/23								
1271	📅	→	Mobilization, Comme	30 days	Wed 5/4/22	Wed 6/15/22								
1272		→	Finalizing All CW Con	365 days	Thu 6/16/22	Fri 11/24/23								
1273		→	Testing and Commisi	25 days	Mon 11/27/23	Fri 12/29/23								
1274		→	4.3.3.5. Tum Project	337 days	Wed 8/31/22	Fri 12/29/23								
1275		→	CW Deployment Process	95 days	Wed 8/31/22	Thu 1/12/23								
1276	✓	→	1. Preparation of TOF	10 days	Wed 8/31/22	Wed 9/14/22								
1277	✓	→	2. Develop and post	15 days	Thu 9/15/22	Thu 10/6/22								
1278	✓	→	3. Develop, on air po	30 days	Fri 10/7/22	Thu 11/17/22								
1279		→	4. Selecting and Eval	30 days	Fri 11/18/22	Thu 12/29/22								
1280		→	5. Finalizing evaluatic	10 days	Fri 12/30/22	Thu 1/12/23								
1281		→	CW Construction	243 days	Thu 1/12/23	Fri 12/29/23								
1282	📅	→	Mobilization, Comme	15 days	Thu 1/12/23	Fri 2/3/23								
1283		→	Finalizing All CW Con	220 days	Mon 2/6/23	Tue 12/19/23								
1284		→	Testing and Commisi	8 days	Wed 12/20/23	Fri 12/29/23								
1285		→	4.3.4. Amhara Region	1291 days	Tue 11/20/18	Fri 12/29/23								
1286		→	4.3.4.1. Weldia Project	520 days	Tue 11/20/18	Thu 12/10/20								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1287		CW Deployment Process	95 days	Tue 11/20/18	Thu 4/4/19									
1288		1. Preparation of TOF	10 days	Tue 11/20/18	Mon 12/3/18									
1289		2. Develop and post	15 days	Tue 12/4/18	Mon 12/24/18									
1290		3. Develop, on air po	30 days	Tue 12/25/18	Thu 2/7/19									
1291		4. Selecting and Eval	30 days	Fri 2/8/19	Thu 3/21/19									
1292		5. Finalizing evaluatic	10 days	Fri 3/22/19	Thu 4/4/19									
1293		CW Construction	425 days	Fri 4/5/19	Thu 12/10/20									
1294		Mobilization, Comm	30 days	Fri 4/5/19	Tue 5/21/19									
1295		Finalizing All CW Con	365 days	Wed 5/22/19	Thu 10/29/20									
1296		Testing and Commisi	30 days	Fri 10/30/20	Thu 12/10/20									
1297		4.3.4.2. Hayk Project	520 days	Fri 1/4/19	Thu 1/28/21									
1298		CW Deployment Process	95 days	Fri 1/4/19	Fri 5/24/19									
1299		1. Preparation of TOF	10 days	Fri 1/4/19	Mon 1/21/19									
1300		2. Develop and post	15 days	Tue 1/22/19	Tue 2/12/19									
1301		3. Develop, on air po	30 days	Wed 2/13/19	Tue 3/26/19									
1302		4. Selecting and Eval	30 days	Wed 3/27/19	Fri 5/10/19									
1303		5. Finalizing evaluatic	10 days	Mon 5/13/19	Fri 5/24/19									
1304		CW Construction	425 days	Mon 5/27/19	Thu 1/28/21									
1305		Mobilization, Comm	30 days	Mon 5/27/19	Mon 7/8/19									
1306		Finalizing All CW Con	365 days	Tue 7/9/19	Tue 12/15/20									
1307		Testing and Commisi	30 days	Wed 12/16/20	Thu 1/28/21									
1308		4.3.4.3. Arerti Project	520 days	Mon 11/1/21	Tue 11/21/23									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1309	✓	➔	CW Deployment Process	95 days	Mon 11/1/21	Wed 3/16/22								
1310	✓	➔	1. Preparation of TOF	10 days	Mon 11/1/21	Fri 11/12/21								
1311	✓	➔	2. Develop and post	15 days	Mon 11/15/21	Fri 12/3/21								
1312	✓	➔	3. Develop, on air po	30 days	Mon 12/6/21	Mon 1/17/22								
1313	✓	➔	4. Selecting and Eval	30 days	Tue 1/18/22	Wed 3/2/22								
1314	✓	➔	5. Finalizing evaluatic	10 days	Thu 3/3/22	Wed 3/16/22								
1315		➔	CW Construction	425 days	Thu 3/17/22	Tue 11/21/23								
1316	📅	➔	Mobilization, Comm	30 days	Thu 3/17/22	Wed 4/27/22								
1317		➔	Finalizing All CW Con	365 days	Thu 4/28/22	Tue 10/10/23								
1318		➔	Testing and Commisi	30 days	Wed 10/11/23	Tue 11/21/23								
1319		➔	4.3.4.4. Debre Markos Project	401 days	Wed 6/1/22	Fri 12/29/23								
1320	✓	➔	CW Deployment Process	95 days	Wed 6/1/22	Fri 10/14/22								
1321	✓	➔	1. Preparation of TOF	10 days	Wed 6/1/22	Tue 6/14/22								
1322	✓	➔	2. Develop and post	15 days	Wed 6/15/22	Tue 7/5/22								
1323	✓	➔	3. Develop, on air po	30 days	Wed 7/6/22	Wed 8/17/22								
1324	✓	➔	4. Selecting and Eval	30 days	Thu 8/18/22	Fri 9/30/22								
1325	✓	➔	5. Finalizing evaluatic	10 days	Mon 10/3/22	Fri 10/14/22								
1326		➔	CW Construction	306 days	Mon 10/17/22	Fri 12/29/23								
1327	📅	➔	Mobilization, Comm	10 days	Mon 10/17/22	Fri 10/28/22								
1328		➔	Finalizing All CW Con	290 days	Mon 10/31/22	Thu 12/21/23								
1329		➔	Testing and Commisi	6 days	Fri 12/22/23	Fri 12/29/23								

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January								
						12/13	12/20	12/27	1/3	1/10	1/17	1/24	1/31	
1330		4.3.5. Tigrai Region	520 days	Wed 6/7/17	Fri 6/28/19									
1331		4.3.5.1. Adigrat Project	520 days	Wed 6/7/17	Fri 6/28/19									
1332		CW Deployment Process	95 days	Wed 6/7/17	Fri 10/20/17									
1333		1. Preparation of TOF	10 days	Wed 6/7/17	Tue 6/20/17									
1334		2. Develop and post	15 days	Wed 6/21/17	Wed 7/12/17									
1335		3. Develop, on air po	30 days	Thu 7/13/17	Wed 8/23/17									
1336		4. Selecting and Eval	30 days	Thu 8/24/17	Fri 10/6/17									
1337		5. Finalizing evaluatic	10 days	Mon 10/9/17	Fri 10/20/17									
1338		CW Construction	425 days	Mon 10/23/17	Fri 6/28/19									
1339		Mobilization, Comme	30 days	Mon 10/23/17	Fri 12/1/17									
1340		Finalizing All CW Con	365 days	Mon 12/4/17	Fri 5/17/19									
1341		Testing and Commisi	30 days	Mon 5/20/19	Fri 6/28/19									
1342		4.3.5.2. Maichew Project	520 days	Wed 6/7/17	Fri 6/28/19									
1343		CW Deployment Process	95 days	Wed 6/7/17	Fri 10/20/17									
1344		1. Preparation of TOF	10 days	Wed 6/7/17	Tue 6/20/17									
1345		2. Develop and post	15 days	Wed 6/21/17	Wed 7/12/17									
1346		3. Develop, on air po	30 days	Thu 7/13/17	Wed 8/23/17									
1347		4. Selecting and Eval	30 days	Thu 8/24/17	Fri 10/6/17									
1348		5. Finalizing evaluatic	10 days	Mon 10/9/17	Fri 10/20/17									
1349		CW Construction	425 days	Mon 10/23/17	Fri 6/28/19									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




















ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1350		Mobilization, Comm	30 days	Mon 10/23/17	Fri 12/1/17									
1351		Finalizing All CW Con	365 days	Mon 12/4/17	Fri 5/17/19									
1352		Testing and Commisi	30 days	Mon 5/20/19	Fri 6/28/19									
1353		4.3.6. Sidama	665 days	Mon 5/17/21	Fri 12/29/23									
1354		4.3.6.1. Kebado Project	665 days	Mon 5/17/21	Fri 12/29/23									
1355		CW Deployment Process	95 days	Mon 5/17/21	Wed 9/29/21									
1356		1. Preparation of TOR	10 days	Mon 5/17/21	Fri 5/28/21									
1357		2. Develop and post Eol	15 days	Mon 5/31/21	Fri 6/18/21									
1358		3. Develop, on air post and Collect RFP	30 days	Mon 6/21/21	Mon 8/2/21									
1359		4. Selecting and Evaluating consultancy	30 days	Tue 8/3/21	Tue 9/14/21									
1360		5. Finalizing evaluation and deployment of consultancy	10 days	Wed 9/15/21	Wed 9/29/21									
1361		CW Construction	571 days	Wed 9/29/21	Fri 12/29/23									

Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	January							Febr	
						12/13	12/20	12/27	1/3	1/10	1/17	1/24		1/31
1362	 	Mobilization, Commencement and survey Works	30 days	Wed 9/29/21	Tue 11/9/21									
1363		Finalizing All CW Construction	365 days	Wed 11/10/21	Wed 4/19/23									
1364		Testing and Commissioning	30 days	Thu 4/20/23	Mon 6/5/23									
1365	 	Completing the program	1 day	Fri 12/29/23	Fri 12/29/23									

Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

February 1/31 2/7 2/14 2/21 2/28 3/6 3/13 3/20 3/27 4/3 4/10 4/17 4/24 May 5/1 5/8 5/15 5/22 5/29 6/5 6/12 6/19 6/26 7/3 7/10




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			


February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3



Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

February				March				April				May				June				July		
1/31	2/7	2/14	2/21	2/28	3/6	3/13	3/20	3/27	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

7/10 | 7/17 | 7/24 | August 7/31 | 8/7 | 8/14 | 8/21 | 8/28 | September 9/4 | 9/11 | 9/18 | 9/25 | October 10/2 | 10/9 | 10/16 | 10/23 | November 10/30 | 11/6 | 11/13 | 11/20 | December 11/27 | 12/4 | 12/11 | 1



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

7/10	7/17	7/24	August			September					October					November				December			1
			7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

7/10	7/17	7/24	August			September					October				November			December			1		
			7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

7/10	7/17	7/24	August			September					October				November			December			1		
			7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

7/10	7/17	7/24	August			September					October				November			December			1		
			7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			




Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF Date: Wed 3/15/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28






















Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23


Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

12/18 | 12/25 | January 1/1 | 1/8 | 1/15 | 1/22 | February 1/29 | 2/5 | 2/12 | 2/19 | March 2/26 | 3/5 | 3/12 | 3/19 | 3/26 | April 4/2 | 4/9 | 4/16 | 4/23 | May 4/30 | 5/7 | 5/14 | 5/21 | 5/28



Project: Programatic Plan of BF
Date: Wed 3/15/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			